

# Heating-up report HP 02

## Floor heating in levelling compound with FOLIMAT

Object: \_\_\_\_\_

Construction phase: \_\_\_\_\_

Heating installer: \_\_\_\_\_

Screed layer: \_\_\_\_\_

### System data:

Type of floor heating:

surface heating with capillary tube system, with capillary tube mat FOLIMAT

Surface [m<sup>2</sup>]: \_\_\_\_\_

Heating capacity [kW]: \_\_\_\_\_

### Levelling compound data:

Product/Brand:

Installation height: \_\_\_\_\_

Leak test carried out on \_\_\_\_\_ with test pressure \_\_\_\_ bar.

### Heating-up process:

Completion of the levelling work on: \_\_\_\_\_

Start of the heating-up on: \_\_\_\_\_

Work carried out:

▪ Heating up to 20 °C flow temperature, maintained for 1 day, started on: \_\_\_\_\_

▪ Increasing to 25 °C flow temperature, maintained for 1 day, started on: \_\_\_\_\_

▪ Increasing to 30 °C flow temperature, maintained for 1 day, started on: \_\_\_\_\_

▪ Increasing to max. design flow temperature of \_\_\_\_ °C, maintained for 1 day, started on: \_\_\_\_\_

▪ Reducing daily by 5 °C to 20 °C flow temperature, maintained for 1 day, started on: \_\_\_\_\_

▪ The heating-up process was interrupted: YES  NO

▪ Heating was switched off on: \_\_\_\_\_

▪ The heating-up was carried out in ventilated rooms: YES  NO

### **Confirmation:**

\_\_\_\_\_  
Client/Contractee  
Date/Signature

\_\_\_\_\_  
Construction management/Architect  
Date/Signature

\_\_\_\_\_  
Executing installation company  
Date/Signature