

Heating-up report HP 03

Wall heating and ceiling heating with OPTIMAT in plaster

Object: _____

Construction phase: _____

Heating installer: _____

Plasterer: _____

System data:

Type of wall or ceiling heating system:

surface heating with capillary tube system, with capillary tube mat OPTIMAT

Surface [m²]: _____

Heating capacity [kW]: _____

Plaster data:

Type of plaster: _____

Layer thickness: _____

Leak test carried out on _____ with test pressure ____ bar.

Heating-up process:

Completion of the plastering work on: _____

Start of the heating-up on: _____

Work carried out:

▪ Heating up to 25 °C flow temperature, maintained for 3 days, started on: _____

▪ Increasing to max. design flow temperature of ____ °C, maintained for 4 days, started on: _____

▪ The heating-up process was interrupted: YES NO

▪ Heating was switched off on: _____

▪ The heating-up was carried out in ventilated rooms: YES NO

Confirmation:

Client/Contractee
Date/Signature

Construction management/Architect
Date/Signature

Executing installation company
Date/Signature